



September 30, 2020

Board of Public Works & Safety
City of Lafayette
20 North 6th Street
Lafayette, IN 47901

Dear Board Members:

Lafayette Renew is requesting the Board of Works execute a Certificate of Substantial Completion for the S. 30th Street Drainage Improvements Project. The work performed under this contract with contractor, Atlas Excavating, has been reviewed and found to be substantially completed. The date of Substantial Completion is hereby established as September 18, 2020.

Respectfully,

Brad W. Talley
Superintendent
Lafayette Renew



CERTIFICATE OF SUBSTANTIAL COMPLETION

Owner: City of Lafayette	Owner's Contract No.: 17-0046
Contractor: Atlas Excavating	Contractor's Project No.: L20-08
Engineer: Shrewsbury & Associates	Engineer's Project No.: 17-0046
Project: South 30th Street Drainage Improvements	Contract Name: South 30th Street Drainage

This [preliminary] [final] Certificate of Substantial Completion applies to:

☒ All Work ☐ The following specified portions of the Work:

09-18-2020

Date of Substantial Completion

The Work to which this Certificate applies has been inspected by authorized representatives of Owner, Contractor, and Engineer, and found to be substantially complete. The Date of Substantial Completion of the Work or portion thereof designated above is hereby established, subject to the provisions of the Contract pertaining to Substantial Completion. The date of Substantial Completion in the final Certificate of Substantial Completion marks the commencement of the contractual correction period and applicable warranties required by the Contract.

A punch list of items to be completed or corrected is attached to this Certificate. This list may not be all-inclusive, and the failure to include any items on such list does not alter the responsibility of the Contractor to complete all Work in accordance with the Contract.

The responsibilities between Owner and Contractor for security, operation, safety, maintenance, heat, utilities, insurance, and warranties upon Owner's use or occupancy of the Work shall be as provided in the Contract, except as amended as follows: *[Note: Amendments of contractual responsibilities recorded in this Certificate should be the product of mutual agreement of Owner and Contractor; see Paragraph 15.03.D of the General Conditions.]*

Amendments to Owner's responsibilities:

☒ None
☐ As follows

Amendments to Contractor's responsibilities:

☒ None
☐ As follows:

The following documents are attached to and made a part of this Certificate: *[punch list; others]*

This Certificate does not constitute an acceptance of Work not in accordance with the Contract Documents, nor is it a release of Contractor's obligation to complete the Work in accordance with the Contract.

EXECUTED BY ENGINEER:		RECEIVED:		RECEIVED:	
By: <u>K. Adu-Sarkodie</u>	By: <u>[Signature]</u>	By: <u>[Signature]</u>			
(Authorized signature)	Owner (Authorized Signature)	Contractor (Authorized Signature)			
Title: <u>Director, Water Resources Engineering</u>	Title: _____	Title: <u>Project Manager</u>			
Date: <u>09/25/2020</u>	Date: _____	Date: <u>09/29/20</u>			

South 30th Street Drainage Improvements Punch List – 24 Sept. 2020

- Remove all construction related debris, trash and materials from the project limits. This includes all remaining survey lath and any stray HMA material in grass areas.
- Silt fence on the western border of Line G, between STR G2D and G4, will remain in place until next spring to control erosion.
- All straw wattles to be removed from D1 ditch on south side of The Warehouse of Lafayette.
- Straw mat webbing and debris to be removed from south end of STR C4A & C4B.
- Lawn areas for residences on Line G, between STR G1 & STR G2C, will be examined next spring to determine if lawn restoration is acceptable.
- Milestone is to tack weld adjusting ring placed on STR E6.
- Milestone is also to adjust the water valve box in the S/B lane of 30th Street, at approximate Sta. 74+26 Left, to grade with adjusting rings to the satisfaction of the Lafayette Water Dept. POC for this work will be Steve Moore, Chief of Distribution.
- Drive pipes on 30th Street between cul-de-sac and Summer Street will receive additional topsoil and seeding next spring during planting season.
- Ditch areas that do not establish acceptable grass root mat this year, will be reseeded next spring.
- Flow line entering STR G6 will be reworked and smoothed.
- Surface area at location of abandoned storm manhole ST-32H139 will be reseeded.
- Atlas will obtain a written release from the owners of Mike Albey's Arrowhead Lanes, for the saw cuts left in their parking lot from work on Line F1.
- Atlas will provide a 2 year warranty for the Type C paved side ditch approximately 125' NE from STR G6.
- Reinstall No Parking sign at approximate Station 63+00 Left.