

Date of Issuance: June 23, 2020 Effective Date: June 23, 2020
 Owner: City of Lafayette, Indiana Owner's Contract No.:
 Contractor: Miller Pipeline, LLC Contractor's Project No.:
 Engineer: GRW Engineers, Inc. Engineer's Project No.: 4776
 Project: Teal Road Water Main Relocation Contract Name: Teal Road Water Main Relocation

The Contract is modified as follows upon execution of this Change Order:

Description:

1. Install approximately 100 ft of water main at 9ft depth rather than the 5 ft depth shown the plans due to conflict with storm drain. **\$8,400**
2. Additional mobilization fee due to schedule conflicts from inoperable valves when tie-overs to new main were being completed. **\$2,500**
3. Final quantity adjustment. Restoration items exceeded bid quantities due to the water main being closer to the road than anticipated. **\$17,654**

Net change increase of \$28,554


Attachments: **Final Quantities Table**


CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES
Original Contract Price: \$ <u>189,567.50</u>	Original Contract Times: Substantial Completion: <u>90</u> Ready for Final Payment: <u>120</u> days
[Increase] [Decrease] from previously approved Change Orders No. <u>00</u> to No. <u>01</u> : \$ <u>1,590.00</u>	[Increase] [Decrease] from previously approved Change Orders No. <u>00</u> to No. <u>01</u> : Substantial Completion: <u>No changes</u> Ready for Final Payment: <u>No changes</u> days
Contract Price prior to this Change Order: \$ <u>191,157.50</u>	Contract Times prior to this Change Order: Substantial Completion: <u>90</u> Ready for Final Payment: <u>120</u> days
Increase [Decrease] of this Change Order: \$ <u>28,554</u>	[Increase] [Decrease] of this Change Order: Substantial Completion: <u>No changes</u> Ready for Final Payment: <u>No changes</u> days
Contract Price incorporating this Change Order: \$ <u>219,711.50</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>90</u> Ready for Final Payment: <u>120</u> days


RECOMMENDED:

ACCEPTED:

ACCEPTED:

By: 
 Engineer (if required)
 Title: Project Manager
 Date: 06-16-20

By: 
 Owner (Authorized Signature)
 Title: Public Works Director
 Date: 6/18/2020

By: 
 Contractor (Authorized Signature)
 Title: Project Planner
 Date: 06-17-20

Lafayette Teal Road Water Main Relocation
Final Quantities
Miller Pipeline LLC

Item Nos.	Bid Items	Units	Bid Quantity	Unit Price	Total Bid Price	Installed Quantity	Total Installed Price
1	10" DI Water Main w/ Poly Wrap	LF	930	\$75.15	\$69,889.50	930	\$69,889.50
2	12" HDPE Water Main - HDD Installation	LF	75	\$380.00	\$28,500.00	75	\$28,500.00
3	10" Gate Valve & Box	EA	2	\$1,810.00	\$3,620.00	2	\$3,620.00
4	8" Tapping Sleeve and Valve	EA	1	\$7,260.00	\$7,260.00	1	\$7,260.00
5	Cut-in Connection to Existing Main - All Sizes	EA	2	\$10,330.00	\$20,660.00	2	\$20,660.00
6	Cap and Retire in Place Existing Main	EA	3	\$3,500.00	\$10,500.00	3	\$10,500.00
7	Remove Existing Valve Box	EA	3	\$31.00	\$93.00	3	\$93.00
8	6" Fire Service Reconnection include Gate Valve and Box	EA	1	\$5,255.00	\$5,255.00	1	\$5,255.00
9	4" Service Reconnection include Gate Valve and Box	EA	1	\$5,325.00	\$5,325.00	1	\$5,325.00
10	1" Service Reconnection	EA	1	\$2,500.00	\$2,500.00	1	\$2,500.00
11	Lower 2" PVC Drain	LSUM	1	\$3,560.00	\$3,560.00	0	\$0.00
12	Granular Backfill	LF	145	\$32.00	\$4,640.00	155	\$4,960.00
13	Asphalt Drive Replacement (Commercial)	LF	80	\$44.00	\$3,520.00	66	\$2,904.00
14	Asphalt Pavement Patch	SF	20	\$44.00	\$880.00	285	\$12,540.00
15	Concrete Curb Replacement	LF	30	\$60.00	\$1,800.00	69	\$4,140.00
16	Sidewalk Replacement	LF	5	\$50.00	\$250.00	84	\$4,200.00
17	Erosion Control	LSUM	1	\$550.00	\$550.00	1	\$550.00
18	Site Restoration (Min. 2% of Bid)	LSUM	1	\$4,015.00	\$4,015.00	1	\$4,015.00
19	Maintenance of Traffic	LSUM	1	\$8,250.00	\$8,250.00	1	\$8,250.00
20	Mobilization and Demobilization (Max 5% of Bid)	LSUM	1	\$8,500.00	\$8,500.00	1	\$8,500.00
CO1	Relocation of 8" TS&V	LSUM	0	\$5,150.00	\$0.00	1	\$5,150.00
CO2-1	Additional Labor For Installing Main 9 ft deep from Station 4+00 to 5+00	LSUM	0	\$8,400.00	\$0.00	1	\$8,400.00
CO2-2	Additional Mobilization	LSUM	0	\$2,500.00	\$0.00	1	\$2,500.00
TOTAL					\$189,567.50		\$219,711.50